

Bond Construction Update

November 4, 2025

Construction In Progress

Eastern Athletics - Baseball/Softball field relocation

- Drainage challenge near concession building
- Work begins this week

Central High School

- Project goals: Create a learning environment that is comfortable, easy to use and flexible to foster opportunities for growth and creativity. Spaces for on-time collaboration, technology integration, capitalize on student talents, and welcoming and comfortable.
- Construction period: June 2025 - September 2027 with 9 phases

Ada Vista Paving

- Construction period: November 7-11

Technology

- Low-voltage cabling
- Carehawk PA system

Design Complete

Northern Hills Middle

- Project goals: Augment the facility to reflect the culture of the school by connecting to nature, community engagement through collaborative spaces, student-centered learning spaces, and spaces to celebrate learning
- Seeking Board approval: November 2025
- Construction period: June 2026 - June 2028

New Aquatic Center

- Project goals: Create a state of the art aquatic facility with a competition pool and a recreation pool allowing for large and small scale events
- Seeking Board approval: November 2025
- Construction period: Late 2025/Early 2026 - July 2028
- Groundbreaking event TBD

Design Complete

Central High Athletics Baseball/Softball Fields

- Project goal: Turf both fields
- Out to bid: October 2025
- Seeking Board approval: December 2025
- Construction period: June 2026 - January 2027

Eastern High Athletics Auxiliary Turf Field

- Project goals: Establish an auxiliary turf field to accommodate our athletic opportunities and create parity among our high schools
- Out to bid: October 2025
- Seeking Board approval: January 2026
- Construction period: May 2026 - January 2027

Design Complete

Northern High Athletics Baseball/Softball Fields

- Project goals: Relocate softball field and turf both fields to create a complex-like environment
This project also adds much needed parking where the current softball field is located
- Bids received: October 2025
- Seeking Board approval: December 2025
- Construction period: Early 2026 - April 2027

Design In Progress

Ada Elementary Learning Environment

- Project goals: Make learning visible through extending classroom entries, expanding use of large group spaces, and creating collaborative learning opportunities. Create a more efficient office environment with better entrance sight lines.
- Out to bid: November 2025
- Seeking Board approval: January 2026
- Construction period: June 2026 - September 2028

Meadow Brook Elementary Learning Environment

- Project goals: Make learning visible through extending classroom entries, creating collaborative learning opportunities, creation of a STEAM classroom, and more efficient use of spaces.
- Design presentation: November 2025
- Out to bid: January 2026
- Seeking Board approval: March 2026
- Construction period: June 2026 - September 2028

Design in Progress

Northern High Learning Environment

- Remainder of building
- Design through May 2026
- Construction begins April 2027 and ends June 2029

Current Community & Aquatics Center

- Design September/October 2025 through August 2026
- Construction begins after completion of new aquatic center

On the Horizon

Knapp Forest Elementary Learning Environment

- Design begins April 2026
- Construction period August 2027 - November 2029

Eastern Middle/High Learning Environment

- Design begins May 2026
- Construction period April 2028 - June 2030

On the Horizon

Technology

- Interactive flat panels - ongoing
- High school 1:1 devices - summer 2026
- Teachers' and Administrators' device replacement - summer 2026
- Copier replacement - summer 2026
- Classroom audio replacement - summer 2026
- Firewall replacement - spring/summer 2026
- Door access control - begin summer 2026

Bond Facilities Team

- Quarterly meetings

Bond Construction Update

November 4, 2025